

The achievements are mentioned below in tabulated form:

S #	Name of Work	PC-I Cost (Million Rs)	Completion Cost (Million Rs)	Status
Construction of Buildings:				
1.	Construction of Buffalo Sheds at LRS, NARC.	3.07	5.76	Completed; Jan 2009
2.	Construction of 10 F Type Residences for staff at NARC.	7.28	6.08	Completed; May 2009
3.	Construction of Boundary Wall/Fence around 1400 acres of NARC & Guard Rooms.	25.45	26.052	Completed; May 2009
4.	Construction of Social Sciences Institute Building at NARC.	22.01	36.25	Completed; June 2011
5.	Construction of Laboratory Building at MARC, Juglote, Gilgit.	2.15	2.70	Completed; June 2011
6.	Construction of Parking Sheds at WRRI & CSI, NARC	2.43	2.02	Completed; June 2008
7.	Construction of Deer Enclosures, Birds Aviary & Office Building at LRS, NARC	4.10	4.52	Completed June 2010
8.	Disposal of sewerage Water of Staff Colony NARC to Bioremediation Ponds at NARC	0.62	0.60	Completed
9.	Construction of Community Centre & Cafeteria at NARC.	25.19	55.446	Completed, June 2014
10.	Construction of Laboratory Building at LRS, NARC	12.92	16.764	Completed, December 2014
11.	Remodeling and rehabilitation of Old Coordinator's block into Girls Hostel at NARC.	17.46 2nd PSC	21.89	Completed; April 2010
12.	Construction of Boundary Wall around CARS Farm, Landhi, Karachi	6th PSC	Tendered Cost 7.422	The land was under threat of encroachment from land mafia. Completed during 2015 after hectic efforts of six years and great deal of trouble.
13.	Construction of Pre-Fabricated Structure for Ostrich Breeding Facility at NARC	1.00	0.85	Completed; June 2015
14.	Construction of Containment Facility Glass House	23.67	7.87	Completed; April 2009
	Construction of Insectary Building & Glass House		8.78	Completed; May 2010
	Funds diverted to ICARDA and used by Dr. Mujeeb Qazi		7.02	
15.	Installation of Five Tube Wells at NARC	13.00	11.53	Completed; Feb 2010
16.	<ul style="list-style-type: none"> • Construction of Reservoirs ii) Construction of Drainage Water Channel iii) Construction of RCC Box & Pipe Culverts 	25.00	25.00	Items (i) & (iii) Completed Items (ii) is in progress

Repair and Maintenance:				
1.	Repair & Maintenance of Staff Colony NARC	1.79	1.60	Completed; Jan 2008
2.	Repair & Maintenance of Officer Colony NARC	2.96	2.57	Completed; Aug 2008
3.	Repair, Maintenance & Improvement of Farm Roads, Improvement and re-lining of the existing irrigation channel and strengthening of shoulder of adjacent road at NARC.	42.95	39.81 Sub-judice	The work is suspended since July 2009. The Contractor defaulted and went into litigation. Arbitration started. The Arbitral Award was in favour of PARC but the Contractor did not let it become rule of court and made frivolous complaints. The Sr. Civil Judge set aside the arbitral award. The department has approached the Islamabad High Court against the order of the Sr. Civil Judge. The contractor has dragged PARC in prolonged litigation. The case is now in Islamabad High Court.
4.	Rehabilitation of CSI Building at NARC.	3.00	3.13	Completed; Dec 2008
5.	Rehabilitation of NSCRI buildings, Makkly, Thatha	10.19 3rd PSC	10.50	Completed; April 2013
6.	Replacement of 25 years old HVAC System of NARC Auditorium	3.2 5th PSC	3.2	Completed; June 2013
7.	Repair and maintenance of Herbarium building	3.00 5th PSC	1.57	Completed; July 2012
(C) Equipment and Machinery:				
1.	Providing and installation of two EPABX's at PARC & NARC with data and voice cabling networking.	30.00	36.35	Completed; April 2009
2.	Replacement of 25 years old elevators at PARC HQ	15.00	6.93	Completed; Jan 2009